

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Half 2, 2017					Half 1, 2018					Half 2, 2018					Half 1, 2019					Half 2, 2019					Half 1, 2020					Hal
							J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1		Bid submission	0 days	Fri 30/06/17	Fri 30/06/17		◆ 30/06																														
2		Award announcement	0 days	Fri 01/12/17	Fri 01/12/17		◆ 01/12																														
3		Review programme	1 day	Fri 08/12/17	Fri 08/12/17	2FS+5 days	↓																														
4		Engage with framework contractors	20 days	Fri 01/12/17	Thu 28/12/17	2	[Task Bar]																														
5		Book road space	2 days	Mon 11/12/17	Tue 12/12/17	3	[Task Bar]																														
6		Decision to accept award	0 days	Tue 09/01/18	Tue 09/01/18	2FS+28 days	◆ 09/01																														
7		North Taunton Cluster	202 days?	Wed 01/11/17	Thu 09/08/18		[Summary Bar]																														
8		Design	43 days?	Wed 01/11/17	Fri 29/12/17		[Task Bar]																														
9		Construction	129 days?	Mon 12/02/18	Thu 09/08/18	8FS+30 days,6	[Task Bar]																														
10		Central Taunton Cluster	226 days?	Mon 03/12/18	Mon 14/10/19		[Summary Bar]																														
11		Design	44 days?	Mon 03/12/18	Thu 31/01/19		[Task Bar]																														
12		Construction	152 days?	Fri 15/03/19	Mon 14/10/19	11FS+30 days	[Task Bar]																														
13		Yeovil Lysander Cluster	203 days?	Tue 01/10/19	Thu 09/07/20		[Summary Bar]																														
14		Design	44 days?	Tue 01/10/19	Fri 29/11/19		[Task Bar]																														
15		Construction	129 days?	Mon 13/01/20	Thu 09/07/20	14FS+30 days	[Task Bar]																														
16		Yeovil A30 Cluster	226 days?	Fri 01/06/18	Fri 12/04/19		[Summary Bar]																														
17		Design	66 days?	Fri 01/06/18	Fri 31/08/18		[Task Bar]																														
18		Construction	130 days	Mon 15/10/18	Fri 12/04/19	17FS+30 days	[Task Bar]																														

Project: Somerset Smart Signals P Date: Thu 29/06/17	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			